

MITIGATION MONITORING AND REPORTING PROGRAM

This Draft Mitigation Monitoring and Reporting Program (MMRP) has been formulated based upon the findings of the Environmental Impact Report (EIR) prepared for the Deer Valley Estates Project (project) submitted by Blue Mountain Communities (the project sponsor) for which the City of Antioch (City) is the CEQA Lead Agency for environmental review. The MMRP, which is provided in Table A, lists mitigation measures recommended in the EIR for the proposed project and identifies mitigation monitoring requirements. The Final MMRP must be adopted when the City makes a final decision on the project.

This MMRP has been prepared to comply with the requirements of State law (Public Resources Code Section 21081.6). State law requires the adoption of an MMRP when mitigation measures are required to avoid significant impacts. The MMRP is intended to ensure compliance during implementation of the project.

The MMRP is organized in a matrix format:

- The first column identifies the mitigation measure that would be implemented for each project impact.
- The second column refers to the party or agency responsible for implementing the mitigation measure.
- The third column refers to the action that prompts implementation and/or implementation timing.
- The fourth column refers to the agency responsible for oversight or ensuring that the mitigation measure is implemented.
- The fifth column refers to the action that prompts the commencement of monitoring.
- The sixth column refers to when the monitoring will occur to ensure that the mitigation action is completed.
- The seventh and final column is where the lead agency contact initials and dates are provided as verification of mitigation measure implementation.



This page intentionally left blank



Mitigation Measures	Party Responsible for Implementation	Implementation Trigger/Timing	Agency Responsible for Monitoring	Monitoring Action	Monitoring Frequency	Verified Implementation
3.1 AESTHETICS	-					
Mitigation Measure AES-1: Outdoor lighting shall be designed to minimize glare and spillover to surrounding properties. The proposed project shall incorporate non-mirrored glass to minimize daylight glare. 3.3 AIR QUALITY Mitigation Measure AIR-1: In order to meet the Bay Area	Project Applicant Construction	Prior to issuance of a building permit During grading	City of Antioch Community Development Department	Lighting designs review and approval	Before the start of construction Before the start	Initials: Date:
Air Quality Management District (BAAQMD) fugitive dust threshold, the following BAAQMD Basic Construction Mitigation Measures shall be implemented:	Manager	and construction activities	Public Works Department	schedule, equipment, and site to be reviewed and	of construction and continually during construction	Date:
 All exposed surfaces (e.g., parking areas, staging areas, soil piles, graded areas, and unpaved access roads) shall be watered two times per day. All haul trucks transporting soil, sand, or other loose material off-site shall be covered. All visible mud or dirt tracked-out onto adjacent public roads shall be removed using wet power vacuum street sweepers at least once per day. The use of dry power sweeping is prohibited. All vehicle speeds on unpaved roads shall be limited to 15 mph. All roadways, driveways, and sidewalks to be paved shall be completed as soon as possible. Building pads shall be laid as soon as possible after grading unless seeding or soil binders are used. Idling times shall be minimized either by shutting equipment off when not in use or reducing the maximum idling time to 5 minutes (as required by the California airborne toxics control measure Title 13, Section 2485 of California Code of Regulations [CCR]). Clear signage shall be provided for construction workers at all access points. 				inspected for compliance with BAAQMD Basic Construction Mitigation Measures	Construction	



Mitigation Measures	Party Responsible for Implementation	Implementation Trigger/Timing	Agency Responsible for Monitoring	Monitoring Action	Monitoring Frequency	Verified Implementation
Mitigation Measure AIR-1 (continued):						
 All construction equipment shall be maintained and properly tuned in accordance with manufacturer's specifications. All equipment shall be checked by a certified mechanic and determined to be running in proper condition prior to operation. A publicly visible sign shall be posted with the telephone number and person to contact at the City of Antioch regarding dust complaints. This person shall respond and take corrective action within 48 hours. The BAAQMD's phone number shall also be visible to ensure compliance with applicable regulations. 						
Mitigation Measure AIR-2: During construction of the proposed project, the project contractor shall ensure all off-road diesel-powered construction equipment of 50 horsepower or more used for the project construction at a minimum meets the California Air Resources Board (CARB) Tier 2 emissions standards or equivalent equipped with Level 3 diesel particulate filters equipped with Level 3 diesel particulate filters.	Construction Manager	During grading and construction activities	City of Antioch Public Works Department	Review and inspection of equipment	Before the start of construction and continually during construction	Initials: Date:



Mitigation Measures	Party Responsible for Implementation	Implementation Trigger/Timing	Agency Responsible for Monitoring	Monitoring Action	Monitoring Frequency	Verified Implementation
3.4 BIOLOGICAL RESOURCES						
Mitigation Measure BIO-1a: Prior to issuance of grading or construction permits for the proposed project, a qualified biologist shall conduct protocol level surveys to determine the presence or absence of vernal pool fairy shrimp, vernal pool tadpole shrimp, California red-legged frog, and California tiger salamander on the project site. These surveys shall be conducted in consultation with the appropriate regulatory agencies to determine under what conditions surveys could occur. Some protocol level surveys may take up to two years to conduct. If these species are determined to be absent from the site, no further mitigation would be required. If suitable conditions do not exist for protocol level surveys prior to grading or construction activities, these species must be assumed present on the project site.	Project Applicant/ Project Biologist	Prior to issuance of a grading or construction permit	City of Antioch Community Development Department	Protocol level surveys for vernal pool fairy shrimp, vernal pool tadpole shrimp, California red- legged frog, and California tiger salamander completed	Before the start of construction and continually during construction	Initials: Date:
Mitigation Measure BIO-1b: If vernal pool fairy shrimp, vernal pool tadpole shrimp, California red-legged frog or California tiger salamander are identified on the project site, or are assumed present due to the absence of protocol level surveys, and avoidance is not feasible, the project applicant shall mitigate for the loss of habitat. Authorized take permits may be required by the U.S. Fish and Wildlife Service (USFWS) for incidental take of individuals that may be present. The project applicant shall purchase credits at an approved off-site mitigation bank or other lands approved by the applicable resources agencies and the City of Antioch (e.g., in feetitle or through conservation easement). Mitigation would be required at a replacement to loss ratio of 2:1 and a creation to loss ratio of 1:1 (a total mitigation ratio of 3:1) for vernal pool fairy shrimp and/or vernal pool tadpole	Biologist	Prior to issuance of a grading or construction permit and in the event that vernal pool fairy shrimp, vernal pool tadpole shrimp, California redlegged frog or California tiger salamander are identified on the project site, or are assumed present due to the absence of protocol level surveys	City of Antioch Community Development Department and U.S. Fish and Wildlife Service	Mitigation for loss of habitat and acquisition of take permits from USFWS as necessary	Before the start of construction and continually during construction	Initials:Date:



Mitigation Measures	Party Responsible for Implementation	Implementation Trigger/Timing	Agency Responsible for Monitoring	Monitoring Action	Monitoring Frequency	Verified Implementation
Mitigation Measure BIO-1b (continued):						
shrimp (these are standard mitigation ratios used by the USFWS for impacts to these species). The Elsie Gridley Multi-Species Conservation Bank includes Antioch within its service area and offers preservation and creation habitat. Loss of California red-legged frog or California tiger salamander habitat should be mitigated at a 1:1 mitigation to loss ratio (38 acres) at a suitable site that is known to support a breeding population. Because the project site supports low value California tiger salamander habitat, the preservation of high quality, known breeding habitat would duly compensate for the loss of low-quality habitat, especially if the site acquired is either in fee-title or via a conservation easement that preserves and enhances breeding and estivation habitat or preserves and enhances suitable estivation habitat adjacent to a known, protected breeding site.						
Enhancement shall include a controlled grazing regime, limited public access, fencing, or other appropriate measures to be implemented by the bank using funds from the sale of credits.—An authorized bank may offer California tiger salamander habitat and burrowing owl credits on the same acres if authorized. These 38 acres may also accommodate the potential loss of burrowing owl and Swainson's hawk habitat.						



Mitigation Measures	Party Responsible for Implementation	Implementation Trigger/Timing	Agency Responsible for Monitoring	Monitoring Action	Monitoring Frequency	Verified Implementation
Mitigation Measure BIO-2a: Protocol level burrowing owl surveys shall be conducted during the height of the breeding season (April 15 to July 15) to determine the number of both individuals and breeding pairs present on the site. Preconstruction surveys shall also be conducted for burrowing owls prior to site preparation, grading, and construction. All surveys shall conform to the survey protocol established by the California Burrowing Owl Consortium. Preconstruction surveys shall be conducted no more than 30 days prior to the initiation of construction activities and at 30-day intervals if construction activities have not been initiated in an area.	Project Applicant/ Project Biologist	Protocol level surveys shall occur during the height of the breeding period (April 15 to July 15) Preconstruction surveys shall occur no more than 30 days prior to initiation of construction activities in any given area	City of Antioch Community Development Department	Protocol level and preconstruction surveys for burrowing owl completed	Before the start of construction and continually during construction	Initials: Date:
Mitigation Measure BIO-2b: For grading and construction activities occurring during the non-breeding season (September 1 through January 31), burrowing owls may be evicted from the entire construction area using passive relocation techniques. One-way doors shall be installed in all suitable burrows (approximately 4 inches in diameter), left in place for a minimum of 48 hours, and monitored daily to evaluate the exclusion of owls from burrows and to maintain the one-way doors in good repair. Burrows shall then be excavated, using hand tools. Sections of flexible plastic pipe shall also be inserted into burrows during excavation to maintain an escape route for any animals inside the burrow. Once excavation is completed and no owls remain on-site, burrows shall be refilled to prevent reoccupation, or the entire site shall be managed until construction activities begin.	Project Applicant/ Project Biologist	During the non-breeding season (September 1 through January 31)	City of Antioch Community Development Department	Following burrowing owl surveys, burrowing owl exclusion and monitoring between September 1 and January 31	Continually September 1 through January 31	Initials: Date:



Mitigation Measures	Party Responsible for Implementation	Implementation Trigger/Timing	Agency Responsible for Monitoring	Monitoring Action	Monitoring Frequency	Verified Implementation
Mitigation Measure BIO-2c: For grading and construction	Project	During the	City of Antioch	Following	Continually	Initials:
activities occurring during the breeding season (February 1	Applicant/	breeding season	Community	burrowing owl	between	Date:
through August 31), a 75-meter (250-foot) radius circular	Project	(February 1	Development	surveys,	February 1	
buffer shall be erected around each active burrow and a	Biologist/	through August	Department	burrowing owl	through August	
qualified biologist shall monitor construction activities to	Construction	31)		protection and	31	
ensure effectiveness of the buffer area for breeding	Manager			monitoring		
activities. Construction-related activity (e.g., site grading,				between		
staking, surveying) shall not occur within the exclusion zone				September 1		
until the burrows are confirmed to be unoccupied and/or				and January 31		
juveniles from the nest are foraging independently and						
capable of independent survival. Only biologists familiar						
with burrowing owl behavior shall be permitted to						
determine whether juveniles are capable of independent						
survival. Once the burrows are unoccupied or the young						
are capable of independent survival, passive relocation						
techniques (as described above in Mitigation Measure BIO-						
2a) shall be implemented to evict the owls from the						
burrows. Burrows shall be excavated, using hand tools, and						
re-filled to prevent reoccupation prior to allowing						
construction within the exclusion zone. Sections of flexible						
plastic pipe shall also be inserted into burrows during						
excavation to maintain an escape route for any animals						
inside the burrow. Due to the density of the burrowing owl						
population on the project site, it is possible that						
construction activities may not be able to avoid active						
burrows; in this case, construction activities shall not be						
permitted during the breeding season.						



Mitigation Measures	Party Responsible for Implementation	Implementation Trigger/Timing	Agency Responsible for Monitoring	Monitoring Action	Monitoring Frequency	Verified Implementation
Mitigation Measure BIO-2d: The project applicant shall	Project	City of Antioch	Prior to	Habitat	Before the start	Initials:
comply with all take avoidance measures contained in the	Applicant/	Community	issuance of a	mitigation	of construction	Date:
Staff Report on Burrowing Owl Mitigation. Compensatory	Project	Development	grading or	triggered by	and continually	
mitigation for loss of burrowing owl habitat shall be	Biologist	Department	construction	removal of	during	
consistent with CDFW mitigation guidance for burrowing			permit	burrowing owls	construction	
owls. Prior to issuance of grading or construction permits,				at the project		
the project applicant shall be required to purchase and				site		
protect in perpetuity compensatory mitigation lands at a						
minimum of a 1:1 mitigation ratio (or a minimum						
mitigation ratio of 3:1 if active burrows or winter roosts are						
identified on-site and take cannot be avoided). Mitigation						
lands shall be within 210 meters of an active breeding						
colony at minimum and shall have an active breeding						
colony if burrowing owls are be evicted from the project						
site. Mitigation lands shall be protected in perpetuity under						
a conservation easement and be managed in perpetuity						
through an endowment with an appointed land manager.						
Mitigation for burrowing owls may take place on California						
tiger salamander, kit fox, or Swainson's hawk (grassland)						
habitat provided it is suitable for this species.						
Mitigation Measure BIO-3a: Pre-construction surveys for	Project	No less than 14	City of Antioch	Completion of	Before the start	Initials:
kit fox dens shall be conducted by a qualified biologist no	Applicant/	days or more	Community	pre-	of construction	Date:
less than 14 days or more than 30 days prior to any grading	Project	than 30 days	Development	construction		
or construction activities on the project site. If an active	Biologist	prior to grading	Department	surveys and		
den is detected within (or immediately adjacent to) the		or construction	and U.S. Fish	submittal of		
construction area, the USFWS shall be immediately		activities	and Wildlife	written report		
contacted to determine the best course of action. If no kit			Service	to USFWS		
fox activity is detected, a written report shall be submitted						
to the USFWS within 5 days of survey completion.						



Mitigation Measures	Party Responsible for Implementation	Implementation Trigger/Timing	Agency Responsible for Monitoring	Monitoring Action	Monitoring Frequency	Verified Implementation
Mitigation Measure BIO-3b: If active dens are identified	Project	During the	City of Antioch	Identification of	Before the start	Initials:
within (or immediately adjacent to) the construction area,	Applicant/	construction	Community	active dens	of construction	Date:
the project applicant shall follow the USFWS's Standardized	Project	period	Development	within or	and continually	
Recommendations for Protection of the Kit Fox Prior to or	Biologist/		Department	immediately	during	
During Ground Disturbance throughout the construction	Construction		and U.S. Fish	adjacent to	construction	
period.	Manager		and Wildlife	construction		
			Service	area		
Mitigation Measure BIO-3c: If active dens are identified	Project	Prior to the	City of Antioch	Identification of	Before the start	Initials:
within (or immediately adjacent to) the construction area,	Applicant/	issuance of a	Community	active dens	of construction	Date:
the project applicant shall mitigate for the loss of San	Project	grading or	Development	within or	and continually	
Joaquin Kit Fox habitat at a mitigation to loss ratio of 3:1	Biologist	construction	Department	immediately	during	
(114 acres). The project applicant shall obtain Incidental		permit		adjacent to	construction	
Take Permits (ITPs) from CDFW and the USFW and shall				construction		
provide evidence of compliance with the permits to the				area		
City prior to project implementation. Issuance of a CESA						
Permit is subject to CEQA documentation; therefore, the						
CEQA document should specify impacts, mitigation						
measures, and fully describe a mitigation, monitoring and						
reporting program. The se 114 acres may also						
accommodate the potential loss of estivation habitat for						
California tiger salamander, and grassland habitats for and						
burrowing owl, California tiger salamander, and Swainson's						
hawk habitat , as applicable. An equivalent number of						
credits at a mitigation bank approved for grassland species						
may be substituted for purchase of land provided the						
purchase is approved by the City, CDFW, and USFWS.						



Mitigation Measures	Party Responsible for Implementation	Implementation Trigger/Timing	Agency Responsible for Monitoring	Monitoring Action	Monitoring Frequency	Verified Implementation
Mitigation Measure BIO-4: If mitigation lands are purchased through conservation easements or in fee-title, the project applicant shall implement the Resource Management Plan prepared for the proposed project. The plan shall include a monitoring protocol for the listed species, performance criteria to document success of the mitigation, and identification of the funding mechanism for plan implementation.	Project Applicant/ Project Biologist	Prior to the issuance of a grading or construction permit	City of Antioch Community Development Department	Implementa- tion of Resource Management Plan	Before the start of construction	Initials: Date:
Mitigation Measure BIO-5a: The proposed project shall avoid any construction activities that result in vegetation removal, including grading and other ground-disturbing activities, during the bird nesting season (February 1 through August 31). If construction activities are scheduled during the nesting season, the project applicant shall retain a qualified biologist to conduct a pre-construction survey of all suitable nesting habitat (i.e., field, trees) within 250 feet of the project site (where accessible). The pre-construction survey shall be conducted no more than 5 days prior to the start of work. If the survey indicates the presence of nesting birds, protective buffer zones should be established around the nests as follows: for raptor nests, the size of the buffer zone should be a 250-foot radius centered on the nest; for other birds, the size of the buffer zone should be a 50- to 100-foot radius centered on the nest. In some cases, these buffers may be increased or decreased depending on the bird species and the level of disturbance that will occur near the nest. If there is a pause in construction activities of 7 days or more during the nesting season, an additional nesting bird survey shall be conducted to ensure that there are no new nests that require buffering.	Project Applicant/ Project Biologist	Prior to the issuance of a grading permit	City of Antioch Community Development Department	Construction schedule review and approval, completion of preconstruction survey	Before the start of construction and continually during construction	Initials: Date:



Mitigation Measures	Party Responsible for Implementation	Implementation Trigger/Timing	Agency Responsible for Monitoring	Monitoring Action	Monitoring Frequency	Verified Implementation
Mitigation Measure BIO-5b: Prior to the initiation of	Project	Prior to the	City of Antioch	Construction	Before the start	Initials:
construction activities, the project applicant should have a	Applicant/	issuance of a	Community	schedule	of construction	Date:
qualified biologist conduct surveys for Swainson's hawk in	Project	grading permit	Development	review and	and continually	
accordance with the Swainson's Hawk Technical Advisory	Biologist		Department	approval,	during	
Committee's (TAC) Recommended Timing and				completion of	construction	
Methodology for Swainson's Hawk Nesting Surveys in				pre-		
California's Central Valley (2000). If an active nest is				construction		
identified, a 0.25-mile protective buffer shall be maintained				survey		
around the nest until the young fledge. If the 0.25-mile						
buffer must be reduced the project applicant shall obtain a				Habitat		
California Endangered Species Act (CESA) ITP prior to				mitigation		
ground disturbance.				triggered by		
If Swainson's hawk activity (foraging, not just nests) is identified on or within 0.25 mile of the project site, the project applicant shall mitigate for the permanent loss of foraging habitat at a minimum of a 1:1 mitigation ratio (mitigation:loss). Mitigation lands should be protected in perpetuity under a conservation easement and be managed in perpetuity through an endowment with an appointed land manager. A comprehensive plan should be prepared to specify how the mitigation land will be managed, funded, and monitored. The easement should be held by a governmental entity, special district, non-profit organization, for-profit entity, person, or another entity to hold title to and manage the property. Mitigation for Swainson's hawk may take place on California tiger salamander, burrowing owl, or kit fox habitat provided it is suitable for this species.				identification of Swainson's hawk activity at the project site		



Mitigation Measures	Party Responsible for Implementation	Implementation Trigger/Timing	Agency Responsible for Monitoring	Monitoring Action	Monitoring Frequency	Verified Implementation
Mitigation Measure BIO-6: The project applicant shall obtain	•	Prior to the	City of Antioch	Acquisition of	Before the start	Initials:
the appropriate federal and State ITPs authorizing incidental	Applicant/	issuance of a	Community	take permits	of construction	Date:
take of State and federal listed species that may be killed or	Project	grading permit	Development	from CDFW and	and continually	
injured during project development. The applicant shall	Biologist		Department	USFWS as	during	
provide proof to the City of Antioch Community Develop-				necessary	construction	
ment Department of compliance with the terms and cond-						
itions of any required permits or ITPs prior to issuance of the						
grading permit. All work onsite shall be in compliance with						
the terms and conditions of the federal and State permits.						
3.5 CULTURAL RESOURCES	L	L	L	L	L	L
Mitigation Measure CULT-1: If deposits of prehistoric or	Project	During all	City of Antioch	Initiated in the	During regularly	Initials:
historic archeological materials are encountered during	Applicant/	ground-	Community	event that a	scheduled site	Date:
project activities, all work within 25 feet of the discovery	Construction	disturbing	Development	find is made	inspections that	
shall be redirected and a qualified archeologist shall be	Manager/	activities and	Department	during	would be	
contacted to assess the deposit finds and make	Qualified	after resources		construction	initiated in the	
recommendations.	Archaeologist	are identified			event that a	
While deposits of prehistoric or historic archeological mate-					find is made	
rials should be avoided by project activities, if the deposits					during	
cannot be avoided, they shall be evaluated for their Califor-					construction	
nia Register eligibility. If the deposits are not eligible for the						
California Register, avoidance is not necessary. If the depo-						
sits are eligible for the California Register, they shall be						
avoided. If avoidance is not feasible, project impacts shall						
be mitigated in accordance with the recommendations of						
the evaluating archaeologist and CEQA Guidelines Section						
15126.4 (b)(3)(C), which requires implementation of a data						
recovery plan and avoidance of human remains. Upon com-						
pletion of the archaeologist's assessment, the archaeologist						
shall prepare a report documenting the methods and						
results and provide recommendations for the treatment of						
the discovered archaeological materials. The report shall be						
submitted to the project applicant, the City of Antioch, and						
the Northwest Information Center (NWIC).						



Mitigation Measures	Party Responsible for Implementation	Implementation Trigger/Timing	Agency Responsible for Monitoring	Monitoring Action	Monitoring Frequency	Verified Implementation
Mitigation Measure CULT-2: If human remains are	Project	During all	City of Antioch	Initiated in the	During regularly	Initials:
encountered, work within 25 feet of the discovery shall be	Applicant/	ground-	Community	event that a	scheduled site	Date:
redirected and the Contra Costa County Coroner notified	Construction	disturbing	Development	find is made	inspections	
immediately. At the same time, an archaeologist shall be	Manager/	activities and	Department	during	initiated after a	
contacted to assess the situation and consult with the	Qualified	after resources		construction	find is made	
appropriate agencies. If the human remains are of Native	Archaeologist	are identified			during	
American origin, the Coroner must notify the Native					construction	
American Heritage Commission within 24 hours of this						
identification. The Native American Heritage Commission						
will identify a Most Likely Descendant (MLD) to inspect the						
site and provide recommendations for the proper						
treatment of the remains and associated grave goods.						
3.7 GEOLOGY AND SOILS						
Mitigation Measure GEO-1: Project design and construction	Project Appli-	Prior to final	City of Antioch	Review of	Before the start	Initials:
shall be in conformance with, or exceed, current best	cant/ Project	development	Community	geotechnical	of construction	Date:
standards for earthquake resistant construction in	Geotechnical	plan approval	Development	investigation		
accordance with the California Building Code (Seismic Zone	Engineer		Department	report, final		
4), applicable local codes, and in accordance with the				design and		
generally accepted standards of geotechnical practice for				engineering		
seismic design in Northern California. In addition, project				plan review and		
design shall follow the recommendations of a site-specific				approval		
design level geotechnical investigation report to be						
prepared by a Certified Engineering Geologist or						
Geotechnical Engineer. The City Engineer shall approve all						
final design and engineering plans.						



Mitigation Measures	Party Responsible for Implementation	Implementation Trigger/Timing	Agency Responsible for Monitoring	Monitoring Action	Monitoring Frequency	Verified Implementation
Mitigation Measure GEO-2: The applicant shall ensure that the requirements for worker health and safety as specified by the California Division of Occupational Safety and Health (DOSH) (which acts to protect workers from safety hazards through its California OSHA (Cal/OSHA)) are implemented. In particular, due to the caving proclivity of the soil types of the project site, shoring requirements for workers dealing with work in excavations, as specified in the California Code of Regulations, Title 8, Section 1540 et. al., Excavations, shall be observed. This article applies to all open excavations made in the earth's surface (including trenches).	Project Applicant/ Construction Manager	Prior to issuance of a grading permit and during the construction period	City of Antioch Community Development Department	Worker safety plan review and approval	Before the start of construction	Initials: Date:
Mitigation Measure GEO-3: The applicant shall incorporate all recommendations of a final site-specific design-level geotechnical investigation as prepared by a licensed Geotechnical Engineer and approved by the City of Antioch into all development plans submitted for the project, including recommendations for grading, placement of fill materials, pretreatment of expansive soils, and avoidance of settlement and/or differential settlement of infrastructure and buildings.	Project Applicant/ Project Geotechnical Engineer	Prior to final development plan approval	City of Antioch Community Development Department	Incorporation of recommendatio ns of geotechnical investigations		Initials: Date:



Mitigation Measures	Party Responsible for Implementation	Implementation Trigger/Timing	Agency Responsible for Monitoring	Monitoring Action	Monitoring Frequency	Verified Implementation
Mitigation Measure GEO-4: If paleontological resources are encountered during site preparation or grading activities, all work within 25 feet of the discovery shall be redirected until a qualified paleontologist has assessed the discoveries and made recommendations. If the paleontological resources are found to be significant, adverse effects to such resources shall be avoided by project activities. If project activities cannot avoid the resources, the adverse effects shall be mitigated. Mitigation shall include data recovery and analysis, preparation of a final report, and the formal transmission or delivery of any fossil material recovered to a paleontological repository, such as the University of California Museum of Paleontology (UCMP). Upon completion of project activities, a final report documenting methods and findings of the mitigation shall be prepared and submitted to the project applicant, the City	Manager/ Qualified Paleontologist	During all ground-disturbing activities and after resources are identified	City of Antioch Community Development Department	Initiated in the event that a find is made during construction	During regularly scheduled site inspections initiated after a find is made during construction	Initials: Date:
of Antioch, and a suitable paleontological repository. 3.9 HAZARDS AND HAZARDOUS MATERIALS						
Mitigation Measure HAZ-1: Prior to the issuance of grading or construction permits for the project site, a qualified environmental professional shall conduct an environmental investigation at the project site in accordance with California Department of Toxic Substances Control (DTSC) Interim Guidance for Sampling Former Agricultural Fields (Interim Guidance). As specified in the Interim Guidance, any detected organic compounds or metals above naturally-occurring concentrations must be evaluated in a risk assessment, and additional remedial action such as soils removal may be required, depending on the results of the environmental investigation and risk assessment. The investigation report and certification that required further actions have been completed shall be submitted to the City of Antioch for review and approval.	Project Applicant/ Qualified Environmental Professional	Prior to issuance of grading or construction permits	City of Antioch Community Development Department	Environmental investigation and certification review and approval	Before the start of construction	Initials:



Mitigation Measures	Party Responsible for Implementation	Implementation Trigger/Timing	Agency Responsible for Monitoring	Monitoring Action	Monitoring Frequency	Verified Implementation
Mitigation Measure HAZ-2: Prior to the issuance of grading	Project	Prior to issuance	City of Antioch	Construction	Before the start	Initials:
or construction permits for the project site, a Construction	Applicant/	of grading or	Community	Risk	of construction	Date:
Risk Management Plan (CRMP) should be prepared to	Qualified	construction	Development	Management		
address potential hazardous material issues during	Environmental	permit	Department	Plan review and		
construction of the project. The CRMP should include any	Professional			approval		
available data from sampling conducted for the project,						
including the sampling specified in Mitigation Measure						
HAZ-1. The CRMP shall include provisions to protect						
construction workers and the nearby public from health						
risks from pipeline hazards and potential historic releases						
associated with oil and natural gas production in the						
project vicinity.						
The CRMP shall incorporate Best Practices defined by the						
Common Ground Alliance to protect construction worker						
safety and prevent accidental releases from oil and natural						
gas pipelines. The CRMP shall also require site inspections						
during initial grading activities at the site; provide						
procedures to be undertaken in the event that previously						
unreported petroleum contamination or subsurface						
hazards are discovered during construction; incorporate						
construction safety measures for excavation and other						
construction activities; establish detailed procedures for						
the safe storage, stockpiling, use, and disposal of hazardous						
materials at the project site; provide emergency response						
procedures; and designate personnel responsible for						
implementation of the CRMP. The CRMP shall be submitted						
to the City of Antioch for review and approval.						



Mitigation Measures	Party Responsible for Implementation	Implementation Trigger/Timing	Agency Responsible for Monitoring	Monitoring Action	Monitoring Frequency	Verified Implementation
3.10 HYDROLOGY AND WATER QUALITY						
Mitigation Measure HYD-1a: The project proponent shall prepare a SWPPP designed to reduce potential impacts to surface water quality through the project construction period. The SWPPP must be maintained on-site and made available to City inspectors and/or RWQCB staff upon request. The SWPPP shall include specific and detailed BMPs designed to mitigate construction-related pollutants. At minimum, BMPs shall include practices to minimize the contact of construction materials, equipment, and maintenance supplies (e.g., fuels, lubricants, paints, solvents, adhesives) with stormwater. The SWPPP shall specify properly designed centralized storage areas that keep these materials out of the rain. An important component of the stormwater quality protection	Project Applicant/ Construction Manager	Prior to approval of the grading plan	City of Antioch Community Development Department	SWPPP review and approval	Before start of construction	Initials: Date:
effort is the knowledge of the site supervisors and workers. To educate on-site personnel and maintain awareness of the importance of stormwater quality protection, site supervisors shall conduct regular tailgate meetings to discuss pollution prevention. The frequency of the meetings and required personnel attendance list shall be specified in the SWPPP. The SWPPP shall specify a monitoring program to be implemented by the construction site supervisor, which must include both dry and wet weather inspections. RWQCB and /or City personnel, who may make unannounced site inspections, are empowered to levy considerable fines if it is determined that the SWPPP has not been properly prepared and implemented. BMPs designed to reduce erosion of exposed soil may include, but are not limited to: soil stabilization controls, watering for dust control, perimeter silt fences, placement of hay bales, and sediment basins.						



Mitigation Measures	Party Responsible for Implementation	Implementation Trigger/Timing	Agency Responsible for Monitoring	Monitoring Action	Monitoring Frequency	Verified Implementation
Mitigation Measure HYD-1a: (continued):						
The potential for erosionis generally increased if grading is performed during the rainy season as disturbed soil can be exposed to rainfall and storm runoff. If grading must be conducted during the rainy season, the primary BMPs selected shall focus on erosion control; that is, keeping sediment on the site. End-of-pipe sediment control measures (e.g., basins and traps) shall be used only as secondary measures. Entry and egress from the construction site shall be carefully controlled to minimize off-site tracking of sediment. Vehicle and equipment washdown facilities shall be designed to be accessible and functional during both dry and wet conditions. The City of Antioch Community Development Department shall review and approve the SWPPP prior to approval of the grading plan.						
Mitigation Measure HYD-1b: The project applicant shall design Best Management Practices into the project to reduce potential impacts to surface water quality associated with operation of the project. These features shall be included in the final development drawings. Specifically, the final design shall include measures designed to mitigate potential water quality degradation of runoff from all portions of the completed development, and to detain and treat 75 percent of the runoff from a major storm event. The design team for the development project shall review and incorporate as many concepts as practicable from Start at the Source, Design Guidance Manual for Stormwater Quality Protection.	Project Applicant/ Project Engineer	Prior to final development plan approval	City of Antioch Community Development Department	BMPs incorporated into final development drawings, reviewed and approved	Before start of construction	Initials: Date:



Mitigation Measures	Party Responsible for Implementation	Implementation Trigger/Timing	Agency Responsible for Monitoring	Monitoring Action	Monitoring Frequency	Verified Implementation
Mitigation Measure HYD-2: The City of Antioch Community	Project	Prior to	City of Antioch	Design-level	Before start of	Initials:
Development Department shall review and approve the	Applicant/	approval of the	Community	stormwater	construction	Date:
design-level stormwater control plan prior to approval of	Project	final grading	Development	control plan		
the grading plan. If it is determined by the City that the	Engineer	plan	Department	review and		
stormwater control plan for the proposed project does not				approval		
include adequate measures to treat runoff to the maximum						
extent practicable in compliance with the County NPDES						
permit, then the applicant shall work closely with the City						
to revise the stormwater control plan so the Maximum						
Extent Practical (MEP) requirement is achieved.						
Mitigation Measure HYD-3: As a condition of approval of	Project	Prior to	City of Antioch	Hydraulic	Before start of	Initials:
the final grading and drainage plans for the project, the	Applicant/	approval of the	Community	analysis,	construction	Date:
project applicant shall demonstrate through detailed	Project	final grading and	Development	grading and		
hydraulic analysis that implementation of the proposed	Hydrologist	drainage plans	Department	drainage plans		
drainage plans will not create potential hydromodification				review and		
impacts downstream by implementing the following:				approval		
The project applicant's licensed professional engineer shall						
work cooperatively with the City of Antioch and the RWQCB						
to incorporate BMPs into the final drainage plan that will						
result in a post-project runoff curve (i.e., storm water						
flow/duration graphs) that closely resembles the pre-						
project curve;						
 Include drainage components that are designed in compli- 						
ance with City of Antioch standards. The grading and drain-						
age plans shall be reviewed for compliance with these						
requirements by the City of Antioch; and						
The project applicant shall establish a self-perpetuating						
drainage system maintenance program (to be managed by						
a homeowner association or similar entity) that includes						
annual inspections of detention basins, sedimentation						
basins, drainage ditches, swales, and drainage inlets. Any						
accumulation of sediment or other debris shall be promptly						
removed and necessary maintenance to insure continued						
efficient operation shall be performed.						



Mitigation Measures	Party Responsible for Implementation	Implementation Trigger/Timing	Agency Responsible for Monitoring	Monitoring Action	Monitoring Frequency	Verified Implementation
Mitigation Measure HYD-4: The project applicant's	Project	Prior to	City of Antioch	Final drainage	Before start of	Initials:
licensed professional engineer shall analyze the potential	Applicant/	approval of the	Community	plan review and	construction	Date:
for the project to contribute to downstream flooding	Project	final drainage	Development	approval		
impacts. The final drainage plan shall include a design that,	Hydrologist	plan	Department			
when implemented, would not increase peak flows or						
exacerbate downstream flooding. Properly implemented						
hydrograph modification mitigation (required under						
Mitigation Measure HYD-3) will also mitigate the potential						
for impacting downstream flooding impacts.						
Mitigation Measure HYD-5: As required by Ordinance 90-	Project	Prior to issuance	City of Antioch	Payment prior	Before start of	Initials:
74, the applicant shall contribute to the construction and	Applicant	of a grading	Community	to grading	construction	Date:
maintenance of regional drainage infrastructure by paying		permit	Development	permit		
applicable fees associated with the amount of new			Department	application		
impervious cover proposed by the project.						
3.13 NOISE						
Mitigation Measure Noise-1a: The project contractor	Project	During the	City of Antioch	Schedule	During	Initials:
ensure that all construction related activities are restricted	Applicant/	construction	Community	review and	construction	Date:
to the hours of 7:00 a.m. to 6:00 p.m. on weekdays, within	Construction	period	Development	approval		
300 feet of occupied dwelling spaces between 8:00 a.m.	Manager		Department			
and 5:00 p.m. on weekends, and between 9:00 a.m. and						
5:00 p.m. on weekends and holidays, irrespective of the						
distance from the occupied dwelling.						
Mitigation Measure NOI-1b: During all project site	Project	During	City of Antioch	Equipment	Before start of	Initials:
excavation and on-site grading, the construction contractor	Applicant/	excavation and	Community	review and	construction	Date:
shall equip all construction equipment, fixed or mobile,	Construction	grading	Development	approval	and regularly	
with properly operating and maintained mufflers consistent	Manager	activities	Department		during	
with manufacturers' standards.					construction	
Mitigation Measure NOI-1c: The construction contractor	Project	During grading	City of Antioch	Stationary	Before start of	Initials:
shall place all stationary construction equipment so that	Applicant/	and	Community	equipment site	construction	Date:
emitted noise is directed away from sensitive receptors	Construction	construction	Development	review and	and regularly	
nearest the project site.	Manager	activities	Department	approval	during	
					construction	



Party Responsible for Implementation	Implementation Trigger/Timing	Agency Responsible for Monitoring	Monitoring Action	Monitoring Frequency	Verified Implementation
Project	During grading	City of Antioch	Staging area	Before start of	Initials:
Applicant/	and	Community	review and	construction	Date:
Construction	construction	Development	approval	and regularly	
Manager	activities	Department		during	
				construction	
Project	Prior to and	City of Antioch	Noise	Before start of	Initials:
Applicant/	during grading	Community	attenuation	construction	Date:
Construction	and	Development	fencing plan		
Manager	construction	Department	review and		
	activities		approval		
Project	Prior to issuance	City of Antioch	Sound wall	Before start of	Initials:
Applicant/	of an occupancy	Community	plans review	construction	Date:
Project	permit	Development	and approval		
Engineer		Department			
Project	Prior to issuance	City of Antioch	Sound wall	Before start of	Initials:
Applicant/	of an occupancy	Community	plans review	construction	Date:
Project	permit	Development	and approval		
Engineer		Department			
	Responsible for Implementation Project Applicant/ Construction Manager Project Applicant/ Construction Manager Project Applicant/ Project Engineer Project Applicant/ Project Engineer	Responsible for Implementation Implementation Project Applicant/ Construction Manager Applicant/ Construction Manager Prior to and during grading and construction Manager Applicant/ Construction Manager Prior to and during grading and construction activities Project Prior to issuance of an occupancy permit Project Applicant/ Project Applicant/ Project Applicant/ Project Prior to issuance of an occupancy permit	Responsible for ImplementationImplementation Trigger/TimingResponsible for MonitoringProject Applicant/ Construction ManagerDuring grading and construction activitiesCity of Antioch Community Development DepartmentProject Applicant/ Construction ManagerPrior to and during grading and construction and construction activitiesCity of Antioch Community Development DepartmentProject 	Responsible for Implementation ImplementationImplementation Trigger/TimingResponsible for MonitoringMonitoring ActionProject Applicant/ Construction ManagerDuring grading and construction activitiesCity of Antioch Development DepartmentStaging area review and approvalProject Applicant/ Construction ManagerPrior to and during grading and construction activitiesCity of Antioch Community Development DepartmentNoise attenuation fencing plan review and approvalProject Applicant/ Project EngineerPrior to issuance of an occupancy permitCity of Antioch Community Development Development DepartmentSound wall plans review and approvalProject Applicant/ ProjectPrior to issuance of an occupancy permitCity of Antioch Community DevelopmentSound wall plans review and approval	Responsible for Implementation Impl

Source: LSA (2021).